

LINEA™ WEATHERBOARD INSTALLATION CHECKLIST

IMPORTANT NOTES:

- All sections of this checklist should be completed in full.
- Careful adherence to technical specification literature is critically important for completing Linea Weatherboard cladding construction. The construction shall comply with requirements of building consent. Any variation made should be informed to the BCA.
- If you have any queries please Ask James Hardie™ on 0800 808 868.

PROPERTY

Owner :

Address: _____

BUILDER/INSTALLER

Contact Name:

Company Name:

Company Address:

Telephone No:

Date Completed: / /

PAINTER FOR LINEA WEATHERBOARD

Contact Name:

Company Name:

Company Address:

Telephone No:

Date Completed: / /

BUILDER / INSTALLER SECTION

SCOPE PRE-CHECK

i	Wind zone (per NZS 3604)	L	M	H	VH
ii	Foundation type	Concrete		Timber	
iii	Floor Joist	Standard Joist		Engineered Joist (type)	
iv	Highest point of cladding above ground				
v	Areas of specific engineering design not covered by product literature.				
vi	DP number / Permit number	DP		Permit	
vii	TA/Certifier Issuing Office	Office		Phone	

FRAMING

	ITEMS TO BE CHECKED	PLS TICK	NOTES
1	External timber framing is treated to min H1.2 treatment levels.		
2	H3.1 framing timbers used on walls which are exposed to the exterior on both sides.		
3	Timber framing set out.		
4	Moisture contents in Timber framing \leq 24%.		
5	Framing straightness. Nogs flush with studs, and studs flush with top and bottom plates.		
6	Risk Score North Elevation / South Elevation..... East Elevation / West Elevation		
7	Cavity Construction - The cavity construction method is to be used where the risk score is 13 or higher to comply with the New Zealand Building Code. Intermediate Support installed in accordance with Linea Weatherboard technical specification.		
8	Check framing spacing and section as per technical literature		
9	Additional framing provided if required for Bracing Systems, and Fire and Acoustic systems.		

BUILDING WRAP

10	Which building wrap is used (building wrap should comply with E2/AS1)		
11	Building wraps to be lapped / installed as per E2/AS1.		
12	Building wraps to be cut and dressed into all sides of wall openings as per E2/AS1.		

FLASHINGS

	ITEMS TO BE CHECKED	PLS TICK	NOTES
13	Flexible flashing tapes to be applied to sill framing and head framing as per E2/AS1		
14	Head and sill flashings to be provided as per technical specification.		
15	Top of walls must have cap flashings		

SHEET FIXING AND SET OUT

16	Timber frame moisture content must not exceed 24% at the time of fixing the Linea Weatherboards.		
17	Linea Weatherboard to be installed dry.		
18	Weatherboard fixing carried out as per Linea Weatherboard technical specification literature.		Combination conceal / face fix or all face fixed.
19	Fixings – Type - (Stainless steel / Galvanised Nails) Size - Nails		
20	Bracing systems and fire and acoustic systems fixing requirements followed as per relevant JH technical literature.		
21	Minimum clearance to paved or unprotected ground as required by NZS 3604 and E2/AS1		
22	The weatherboards overhang the bottom plate on a concrete slab by a minimum of 50mm as required by E2/AS1.		
23	Minimum 10mm cover under the window flange		
24	Minimum clearance of 50mm from the top of decks and 35mm from top of apron flashings etc.		

WINDOW AND DOOR INSTALLATION

25	Flashings required as per Linea Weatherboard technical specification.		
26	Scriber to be used to edge of all openings. Check any special requirement by window manufacturer.		
27	For claddings without a cavity, at the sill a gap of 5mm min must be left between the window flange and the sill flashing. For claddings fixed on a cavity, the window flange is sealed with the cladding.		
28	An air seal must be provided at the rear of the window reveal.		
29	Window and door penetrations must be treated as specified in standard details.		
30	Head flashings must extend past scriber 20mm each side		

Please ensure that the 'painter' is given this checklist on completion of the builders Section.
 Texture Coating Products and systems must be applied in accordance with manufacturers instructions.

COATING APPLICATORS SECTION

FINISHING PRECHECK

	ITEMS TO BE CHECKED	PLS TICK	NOTES
31	Timber frame moisture content not exceeding 20%, prior to painting the Linea Weatherboards.		
32	Weatherboards are dry prior to commencement of painting.		
33	Jolt Head nails finished 2mm below surface.		
34	Holes from Jolt head nails filled with exterior grade building filler Product used:		

FINISHING

35	Paint manufacturer (all components from same system)	
36	Colour	
37	Linea Weatherboard coated within 90 days of installation.	